

# TSPLOSTProjects

|                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Project ID                                 | CSF- 117                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| Local ID                                   | RS 307                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| Project Name Title                         | Bon Haven Estates                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| Tier                                       | Tier 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| Project Type                               | Maintenance and Safety Enhancements                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| Initiative Type                            | TSPLOST                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| City                                       | City of South Fulton                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Current Stage                              | Completed                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| Project Description                        | The roads (Granada Drive, Granada Lane, Valley Brook Drive, Valley Brook Lane, and Valley Brook Terrace) within the subdivision to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled. |
| Construction Firm Selected                 | CW Matthews                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| Design Firm Selected                       | Not Applicable                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Estimated Design Completion Date           | Not Applicable                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Estimated Start Date For Project           | NULL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Estimated Construction Completion Date     | November, 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Estimated Substantial Completion Date      | NULL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Link To External Website                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Primary Funding Source                     | Sales Tax                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| TSPLOST Budget (\$)                        | \$425,260                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| TSPLOST Dollars Spent (\$)                 | \$226,363                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| TSPLOST Dollars Committed (not spent) (\$) | \$198,897                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| Cost Status                                | Green                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| Schedule Status                            | Green                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| Status                                     | Active                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| Editor                                     | roussan.francois@fultoncountyga.gov                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| Project Year                               | 2020                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Last Update                                | 2023-03-02 13:37:44                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| State                                      | NULL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Address                                    | NULL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Creation Date                              | NULL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |