

TSPLOST Projects

Project ID	FA- 6
Local ID	18-002
Project Name Title	McLarin Road Full-Depth Reclamation Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	Full-Depth Reclamation of McLarin Road along with asphalt paving, the installation of thermoplastic striping and raised pavement markers (RPMs), and manhole and water valve adjustments.
Construction Firm Selected	C.W.Matthews Contracting Co., Inc.
Design Firm Selected	Moreland Altobelli Associates, LLC
Estimated Design Completion Date	May, 2018
Estimated Start Date For Project	July, 2018
Estimated Construction Completion Date	February, 2019
Estimated Substantial Completion Date	January, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$524,177
TSPLOST Dollars Spent (\$)	\$330,790
TSPLOST Dollars Committed (not spent) (\$)	\$193,387
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2018
Last Update	NULL
State	NULL
Address	NULL
Creation Date	NULL