

TSPLOSTProjects

Project ID	FA- 21
Local ID	20-001
Project Name Title	Pedestrian Improvements on Various City Roads
Tier	Tier 2
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	2020 TSPLOST Pedestrian Improvements, Pedestrian Improvements on Various City Roads
Construction Firm Selected	Construction 57
Design Firm Selected	In-House
Estimated Design Completion Date	February, 2020
Estimated Start Date For Project	May, 2020
Estimated Construction Completion Date	July, 2020
Estimated Substantial Completion Date	June, 2020
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$182,250
TSPLOST Dollars Spent (\$)	\$181,586
TSPLOST Dollars Committed (not spent) (\$)	\$664
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2020
Last Update	2020-12-17 20:45:08
State	NULL
Address	NULL
Creation Date	NULL