

TSPLOSTProjects

Project ID	CSF- 250
Local ID	T 284
Project Name Title	White Mill Rd
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST2
City	City of South Fulton
Current Stage	Construction
Project Description	Pavement Reclamation
Construction Firm Selected	Atlanta Paving and Concrete Construction, Inc.
Design Firm Selected	Atlas
Estimated Design Completion Date	August, 2022
Estimated Start Date For Project	March, 2023
Estimated Construction Completion Date	April, 2023
Estimated Substantial Completion Date	April, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,650,000
TSPLOST Dollars Spent (\$)	\$18,120
TSPLOST Dollars Committed (not spent) (\$)	\$1,631,880
Cost Status	Yellow
Schedule Status	Green
Status	Active
Editor	jeff.mueller@cityofsouthfultonga.gov
Project Year	2023
Last Update	2023-02-27 21:52:51
State	Georgia
Address	White Mill Rd
Creation Date	2022-03-31