

TSPLOSTProjects

Project ID	CSF- 289
Local ID	B 503 / T 288
Project Name Title	Stacks Rd over CSX RR
Tier	Tier 1
Project Type	Bridges
Initiative Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	This project consists of replacement of bridge structure on Stacks Road over the CSX Railroad.
Construction Firm Selected	<i>NULL</i>
Design Firm Selected	American Engineers, Inc.
Estimated Design Completion Date	December, 2023
Estimated Start Date For Project	June, 2024
Estimated Construction Completion Date	December, 2024
Estimated Substantial Completion Date	December, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,712,000
TSPLOST Dollars Spent (\$)	\$48,000
TSPLOST Dollars Committed (not spent) (\$)	\$2,664,000
Cost Status	<i>NULL</i>
Schedule Status	Green
Status	Active
Editor	jeff.mueller@cityofsouthfultonga.gov
Project Year	2024
Last Update	2023-03-02 21:04:01
State	Georgia
Address	Stacks Rd
Creation Date	2022-03-31