

# TSPLOSTProjects

Project ID	CH- 10
Local ID	NULL
Project Name Title	City Wide
Tier	Tier 1
Project Type	Project Management
Initiative Type	TSPLOST2
City	Chattahoochee Hills
Current Stage	Planning
Project Description	traffic control, single pass chip seal, microsurfacing, thermoplastic solid traffic striping 5" white, thermoplastic solid traffic striping 5" yellow, thermoplastic traffic striping 24" white, thermoplastic skip traffic striping 5" white, and raised pavement markers single indicated on centerline for roadways identified by the engineers and public works director
Construction Firm Selected	Asphalt Paving Systems
Design Firm Selected	Keck & Wood
Estimated Design Completion Date	June, 2024
Estimated Start Date For Project	April, 2024
Estimated Construction Completion Date	June, 2024
Estimated Substantial Completion Date	June, 2024
Link To External Website	<a href="https://www.chatthillsga.us/">https://www.chatthillsga.us/</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$60,689
TSPLOST Dollars Spent (\$)	\$777
TSPLOST Dollars Committed (not spent) (\$)	\$59,912
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	robbie.rokovitz@chatthillsga.us
Project Year	2024
Last Update	2024-04-23 16:29:47
State	Georgia
Address	City of Chattahoochee Hills
Creation Date	2024-04-23