

# TSPLOSTProjects

Project ID	CH- 14
Local ID	NULL
Project Name Title	City Wide
Tier	Tier 3
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST2
City	Chattahoochee Hills
Current Stage	Construction
Project Description	deep patching on Rico Road (SFP to Hutcheson Ferry Road) utilizing 19mm asphalt, a 4" wide milling head at a depth of 4", as well as 4" paint to repair existing striping damaged during construction
Construction Firm Selected	Piedmont Paving
Design Firm Selected	Keck & Wood
Estimated Design Completion Date	August, 2024
Estimated Start Date For Project	May, 2024
Estimated Construction Completion Date	August, 2024
Estimated Substantial Completion Date	August, 2024
Link To External Website	<a href="https://www.chatthillsga.us/">https://www.chatthillsga.us/</a>
Primary Funding Source	\$269,180 from TSPLOST & \$1,500.000 from Capital
TSPLOST Budget (\$)	\$1,769,180
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$1,769,180
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	robbie.rokovitz@chatthillsga.us
Project Year	2024
Last Update	2024-04-23 16:38:59
State	Georgia
Address	City of Chattahoochee Hills
Creation Date	2024-04-23