

# TSPLOSTProjects

Project ID	FA- 30
Local ID	25-011
Project Name Title	Oakley Industrial Boulevard Left Turn Lane Project
Tier	Tier 1
Project Type	Roadway Projects
Initiative Type	TSPLOST2
City	Fairburn
Current Stage	Bidding
Project Description	The widening of 0.299 mi of a left turn lane for Oakley Industrial Boulevard at entrance of the SC Johnson's distribution enter.
Construction Firm Selected	PIEDMONT PAVING
Design Firm Selected	Atlas Technical Consultants
Estimated Design Completion Date	July, 2025
Estimated Start Date For Project	August, 2025
Estimated Construction Completion Date	January, 2026
Estimated Substantial Completion Date	December, 2025
Link To External Website	Fairburn
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,315,248
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$1,315,248
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	anthony.belcher@fairburn.com
Project Year	2025
Last Update	2025-08-01 14:35:20
State	Georgia
Address	Oakley Industrial Boulevard
Creation Date	2022-03-31