

TSPLOSTProjects

Project ID	FA- 32
Local ID	24-009
Project Name Title	Gullatt Road Full-Depth Reclamation
Tier	Tier 1
Project Type	Roadway Projects
Initiative Type	TSPLOST2
City	Fairburn
Current Stage	Completed
Project Description	"Full-Depth Reclamation of Gullatt Road from McLarin Road East to just west of Cleckler Road. The project also included asphalt paving, the installation of thermoplastic striping and raised pavement markers (RPMs), and manhole and water valve adjustments. The approved T-SPLOST Project List allocates \$\$674,612.00 of Roadway Projects funding to the Full-Depth Reclamation of Gullatt Road. Total Project cost 2,658,412.08
Construction Firm Selected	BLOUNT CONSTRUCTION
Design Firm Selected	SOUTHEASTERN ENGINEERING INC.
Estimated Design Completion Date	April, 2024
Estimated Start Date For Project	July, 2024
Estimated Construction Completion Date	November, 2024
Estimated Substantial Completion Date	October, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$337,306
TSPLOST Dollars Spent (\$)	\$674,612
TSPLOST Dollars Committed (not spent) (\$)	\$-337,306
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	anthony.belcher@fairburn.com
Project Year	2024
Last Update	2025-08-04 16:36:16
State	Georgia
Address	Gullatt Road
Creation Date	2022-03-31