

TSPLOSTProjects

| | |
|--|---|
| Project ID | FA- 34 |
| Local ID | 23-002 |
| Project Name Title | Pedestrian and Bike Improvements (Phase 2) |
| Tier | Tier 2 |
| Project Type | Pedestrian and Bike Improvements |
| Initiative Type | TSPLOST2 |
| City | Fairburn |
| Current Stage | Completed |
| Project Description | SOUTHEAST BROAD STREET PEDESTRIAN IMPROVEMENTS PROJECT #23-002. The work includes the removal of existing curb & gutter, sidewalk and driveway aprons as required, installation of new curb & gutter, installation of new sidewalk, replacement of existing sidewalk as required, installation of new driveway aprons, and the installation of new ADA handicap ramps. The contract will also include preparation of sub-grade, saw-cutting and demolition of existing asphalt and concrete, as well as clean up and backfilling. |
| Construction Firm Selected | The Corbet Group |
| Design Firm Selected | Moreland Altobelli |
| Estimated Design Completion Date | November, 2022 |
| Estimated Start Date For Project | January, 2023 |
| Estimated Construction Completion Date | May, 2023 |
| Estimated Substantial Completion Date | April, 2023 |
| Link To External Website | |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget (\$) | \$678,277 |
| TSPLOST Dollars Spent (\$) | \$678,277 |
| TSPLOST Dollars Committed (not spent) (\$) | \$0 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Inactive |
| Editor | anthony.belcher@fairburn.com |
| Project Year | 2023 |
| Last Update | 2025-07-02 16:33:59 |
| State | Georgia |
| Address | City of Fairburn |
| Creation Date | 2022-03-31 |