

# TSPLOSTProjects

Project ID	HA- 8
Local ID	NULL
Project Name Title	King Arnold Pedestrian Improvement Project Phase 1
Tier	Tier 2
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Hapeville
Current Stage	Design
Project Description	King Arnold Streetscape- Completed S. Central Streetscape (sidewalks)
Construction Firm Selected	Sol Construction
Design Firm Selected	NULL
Estimated Design Completion Date	April, 2023
Estimated Start Date For Project	August, 2026
Estimated Construction Completion Date	January, 2027
Estimated Substantial Completion Date	December, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$892,976
TSPLOST Dollars Spent (\$)	\$553,442
TSPLOST Dollars Committed (not spent) (\$)	\$339,534
Cost Status	Gray
Schedule Status	Gray
Status	Active
Editor	lsudduth@hapeville.org
Project Year	2023
Last Update	2025-09-22 12:10:25
State	Georgia
Address	King Arnold
Creation Date	2022-03-31