

TSPLOSTProjects

Project ID	MIL- 31
Local ID	NULL
Project Name Title	Local Road Safety
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST2
City	Milton
Current Stage	Design
Project Description	Citywide Local Road Safety Plan Implementation - Various Locations Bethany Bend at Serenade Court - Sidewalk and RRFB Connection (KCI) SR 372 roundabouts - RRFB Install (Keck and Wood)
Construction Firm Selected	NULL
Design Firm Selected	KCI Technologies, Keck and Wood
Estimated Design Completion Date	June, 2023
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	October, 2023
Estimated Substantial Completion Date	February, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$3,000,000
TSPLOST Dollars Spent (\$)	\$23,328
TSPLOST Dollars Committed (not spent) (\$)	\$2,976,672
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	Robert.Dell-Ross@miltonga.gov
Project Year	NULL
Last Update	2023-04-07 08:35:27
State	Georgia
Address	City of Milton
Creation Date	2022-03-31