

TSPLOSTProjects

Project ID	CSS- 41
Local ID	S2122
Project Name Title	Glenridge Dr., Hammond to south of Wellington Trace
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Land
Project Description	Multi-Use Trail on Glenridge Drive from Wellington Place to Hammond Drive
Construction Firm Selected	NULL
Design Firm Selected	Holt
Estimated Design Completion Date	November, 2025
Estimated Start Date For Project	April, 2024
Estimated Construction Completion Date	August, 2027
Estimated Substantial Completion Date	August, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,500,000
TSPLOST Dollars Spent (\$)	\$371,771
TSPLOST Dollars Committed (not spent) (\$)	\$2,128,229
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2027
Last Update	2026-03-06 15:36:11
State	Georgia
Address	Glenridge Dr
Creation Date	2022-03-31