

TSPLOST Projects

Project ID	CSS- 44
Local ID	S2193
Project Name Title	Hammond Drive Widening
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Land
Project Description	Project provides multi-modal opportunities within the approximately 0.75 mile corridor between Boylston Drive and Glenridge Drive including increased vehicular capacity, roundabouts, transit/shuttle provisions, multi-use trails, sidewalks, wide median, and other attributes.
Construction Firm Selected	<i>NULL</i>
Design Firm Selected	Gresham Smith
Estimated Design Completion Date	August, 2025
Estimated Start Date For Project	June, 2022
Estimated Construction Completion Date	June, 2029
Estimated Substantial Completion Date	June, 2029
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$35,000,000
TSPLOST Dollars Spent (\$)	\$11,874,378
TSPLOST Dollars Committed (not spent) (\$)	\$23,125,622
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2029
Last Update	2026-03-06 15:48:01
State	Georgia
Address	Hammond Drive
Creation Date	2022-03-31