

TSPLOSTProjects

Project ID	CSS- 54
Local ID	S2175
Project Name Title	Trowbridge Road Sidewalk (Spalding Trail to Trowbridge Lake Drive)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Trowbridge Road Sidewalk (Spalding Trail to Trowbridge Lake Drive)
Construction Firm Selected	Blount Construction
Design Firm Selected	NV5
Estimated Design Completion Date	October, 2024
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	April, 2024
Estimated Substantial Completion Date	April, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$95,000
TSPLOST Dollars Spent (\$)	\$50,985
TSPLOST Dollars Committed (not spent) (\$)	\$44,015
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2024-07-22 13:47:37
State	NULL
Address	7445 Trowbridge Rd, Sandy Springs, GA 30328
Creation Date	NULL