

# TSPLOSTProjects

Project ID	CSS- 55
Local ID	S2167
Project Name Title	Mt. Vernon Highway Sidewalk (Glen Errol Road to Ex. SW at 500 Mt. Vernon Highway)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Mt. Vernon Highway Sidewalk (Glen Errol Road to Ex. SW at 500 Mt. Vernon Highway)
Construction Firm Selected	Sol Construction
Design Firm Selected	NV5
Estimated Design Completion Date	November, 2023
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	March, 2024
Estimated Substantial Completion Date	March, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$370,000
TSPLOST Dollars Spent (\$)	\$169,046
TSPLOST Dollars Committed (not spent) (\$)	\$200,954
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2024-07-22 13:46:00
State	NULL
Address	550 Mount Vernon Hwy, Atlanta, GA 30327
Creation Date	NULL