

TSPLOSTProjects

Project ID	CSS- 57
Local ID	S2165
Project Name Title	Riverside Sidewalk (South of 285 to Mt Vernon Highway)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Land
Project Description	Riverside Sidewalk (South of 285 to Mt Vernon Highway)
Construction Firm Selected	NULL
Design Firm Selected	NV5
Estimated Design Completion Date	April, 2025
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	January, 2028
Estimated Substantial Completion Date	January, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$885,000
TSPLOST Dollars Spent (\$)	\$158,103
TSPLOST Dollars Committed (not spent) (\$)	\$726,897
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2028
Last Update	2026-03-06 15:42:44
State	NULL
Address	5768 Riverside Dr, Atlanta, GA 30327
Creation Date	NULL