

# TSPLOSTProjects

Project ID	CSS- 64
Local ID	S2164
Project Name Title	Evergreen Drive Sidewalk (Ex SW at Greenwood Close to PDR)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Evergreen Drive Sidewalk (Ex SW at Greenwood Close to PDR)
Construction Firm Selected	Sol Construction
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	January, 2025
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	December, 2025
Estimated Substantial Completion Date	November, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$355,000
TSPLOST Dollars Spent (\$)	\$261,698
TSPLOST Dollars Committed (not spent) (\$)	\$93,302
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2026-03-06 15:41:06
State	NULL
Address	3503 Evergreen Dr NE, Atlanta, GA 30319
Creation Date	NULL