

TSPLOSTProjects

Project ID	CSS- 74
Local ID	S2188-5
Project Name Title	Windsor Parkway, YMCA to Peachtree Dunwoody Road
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	The project will add 525 LF of sidewalk to the north side of Windsor Parkway from the intersection of Peachtree Dunwoody Road to the YMCA entrance
Construction Firm Selected	NULL
Design Firm Selected	NV5
Estimated Design Completion Date	September, 2023
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	July, 2024
Estimated Substantial Completion Date	June, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$205,000
TSPLOST Dollars Spent (\$)	\$133,136
TSPLOST Dollars Committed (not spent) (\$)	\$71,864
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2024-06-21 15:11:12
State	Georgia
Address	940 Windsor Pkwy, Sandy Springs, GA 30342
Creation Date	NULL