

# TSPLOST Projects

Project ID	FA- 41
Local ID	24-009
Project Name Title	Cleckler Rd Full-Depth Reclamation Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST2
City	Fairburn
Current Stage	Bidding
Project Description	Full-Depth Reclamation of Cleckler Road along with asphalt paving, the installation of thermoplastic striping and raised pavement markers (RPMs), and manhole and water valve adjustments.
Construction Firm Selected	BLOUNT CONSTRUCTION
Design Firm Selected	SOUTHEASTERN ENGINEERING INC.
Estimated Design Completion Date	May, 2024
Estimated Start Date For Project	July, 2024
Estimated Construction Completion Date	November, 2024
Estimated Substantial Completion Date	October, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$209,041
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$209,041
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	anthony.belcher@fairburn.com
Project Year	2024
Last Update	2025-08-04 16:18:35
State	GA
Address	Cleckler Rd.
Creation Date	2025-05-06