

TSPLOSTProjects

Project ID	CSS- 76
Local ID	S2185-1
Project Name Title	Lake Forrest Sidewalk Phase 1
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Lake Forest Sidewalk from south of Pine Lake Drive to Mt Paran Road
Construction Firm Selected	Excellere
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	March, 2025
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	December, 2025
Estimated Substantial Completion Date	December, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$272,700
TSPLOST Dollars Spent (\$)	\$269,918
TSPLOST Dollars Committed (not spent) (\$)	\$2,782
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2026-03-06 15:44:29
State	NULL
Address	NULL
Creation Date	NULL