

TSPLOSTProjects

Project ID	ROS- 3
Local ID	NULL
Project Name Title	Oxbo Road at SR9 Intersection Improvement
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Roswell
Current Stage	Construction
Project Description	Redesign of the intersection of Oxbo Road and SR 9 creating a full intersection and adding a new traffic signal. The new intersection will be rebuilt just south of the existing SR 9 at Oxbo Road intersection. The project also extends Oxbo Road west to connect directly to Mimosa Blvd which provides connectivity. The project also will link Oxbo Road to Pleasant Hill Street and Elm Streets. Funding spent may include funds paid to contractors/consultants or indicate encumbered funds set aside for future payments.
Construction Firm Selected	ER Snell
Design Firm Selected	Clark Patterson Lee, Inc.
Estimated Design Completion Date	June, 2019
Estimated Start Date For Project	November, 2019
Estimated Construction Completion Date	December, 2022
Estimated Substantial Completion Date	December, 2022
Link To External Website	https://www.roswellgov.com/government/departments/transportation/t-splst-projects
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$12,500,000
TSPLOST Dollars Spent (\$)	\$11,620,368
TSPLOST Dollars Committed (not spent) (\$)	\$879,632
Cost Status	Red
Schedule Status	Red
Status	Active
Editor	dcox@roswellgov.com
Project Year	NULL
Last Update	2023-04-14 16:17:38
State	NULL
Address	NULL
Creation Date	NULL