

# TSPLOSTProjects

|  |  |
|--|--|
| Project ID                                 | ROS- 4   |
| Local ID                                   | NULL   |
| Project Name Title                         | Highway 9 Gateway  |
| Tier                                       | Tier 1   |
| Project Type                               | Operation and Safety Improvements  |
| Initiative Type                            | TSPLOST  |
| City                                       | Roswell  |
| Current Stage                              | Land   |
| Project Description                        | Reconstruction of SR 9 from the Chattahoochee River north to Historic Roswell Square at SR 120 / Marietta Highway with new connections to the National Park Service Vickery Creek Unit. The project will remove the old reversible lane signal system and add one new lane in the off-peak direction so the roadway will have two lanes in each direction at all times. The project will new roundabouts and grade separate the intersection of SR 9 and Riverside Road / Azalea Drive. The majority of the roadway project is being funded by Federal and State funds from GDOT. Funding spent may include funds paid to contractors/consultants or indicate encumbered funds set aside for future payments. GDOT is currently doing right-of-way acquisition on the project. |
| Construction Firm Selected                 | NULL   |
| Design Firm Selected                       | WSP  |
| Estimated Design Completion Date           | May, 2023  |
| Estimated Start Date For Project           | NULL   |
| Estimated Construction Completion Date     | December, 2025   |
| Estimated Substantial Completion Date      | NULL   |
| Link To External Website                   | <a href="https://www.roswellgov.com/government/departments/transportation/t-splst-projects">https://www.roswellgov.com/government/departments/transportation/t-splst-projects</a>  |
| Primary Funding Source                     | Sales Tax  |
| TSPLOST Budget (\$)                        | \$3,000,000  |
| TSPLOST Dollars Spent (\$)                 | \$176,640  |
| TSPLOST Dollars Committed (not spent) (\$) | \$2,823,360  |
| Cost Status                                | Green  |
| Schedule Status                            | Green  |
| Status                                     | Active   |
| Editor                                     | dcox@roswellgov.com  |
| Project Year                               | NULL   |
| Last Update                                | 2023-04-14 16:17:53  |
| State                                      | NULL   |
| Address                                    | NULL   |
| Creation Date                              | NULL   |