

TSPLOST Projects

Project ID	ROS- 5
Local ID	NULL
Project Name Title	Rucker Road Complete Street
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Roswell
Current Stage	Completed
Project Description	Reconstruction of Rucker Road from Roswell/Alpharetta City Limit boundary to GA-140/Arnold Mill Road/Houze Road Intersection. The project will include the addition of a multi-use path and sidewalk enhancements. Funding spent may include funds paid to contractors/consultants or indicate encumbered funds set aside for future payments.
Construction Firm Selected	CW Matthews
Design Firm Selected	TY Lynn
Estimated Design Completion Date	December, 2018
Estimated Start Date For Project	March, 2019
Estimated Construction Completion Date	April, 2021
Estimated Substantial Completion Date	April, 2021
Link To External Website	https://www.roswellgov.com/government/departments/transportation/t-splst-projects
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,264,327
TSPLOST Dollars Spent (\$)	\$2,090,663
TSPLOST Dollars Committed (not spent) (\$)	\$173,664
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	dcox@roswellgov.com
Project Year	NULL
Last Update	2023-04-14 16:18:26
State	NULL
Address	NULL
Creation Date	NULL