

TSPLOSTProjects

Project ID	CSS- 9
Local ID	TS111
Project Name Title	Spalding Drive at Pitts Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Construction of NB and EB dedicated left turn lanes.
Construction Firm Selected	Vertical Earth
Design Firm Selected	Kimley-Horn and Associates
Estimated Design Completion Date	December, 2021
Estimated Start Date For Project	October, 2017
Estimated Construction Completion Date	March, 2025
Estimated Substantial Completion Date	January, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$4,318,179
TSPLOST Dollars Spent (\$)	\$4,400,534
TSPLOST Dollars Committed (not spent) (\$)	\$-82,355
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2025-12-11 08:48:35
State	NULL
Address	NULL
Creation Date	NULL