

# TSPLOST Projects

Project ID	FA- 3
Local ID	17-005
Project Name Title	Roadway Improvements on Various City Roads Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	City-Wide Resurfacing. The project includes milling, temporary traffic control, asphalt paving, thermoplastic striping, manhole adjustments and associated tasks. Our strategy was to use 2017-2018 TSPLOST funds to focus our resurfacing efforts on the heart of the City (downtown) and extend future efforts to its extremities. In doing so, the implementation of the Downtown LCI Project, would have a more meaningful impact on the revitalization of Fairburn's Historic Downtown.
Construction Firm Selected	E.R. Snell Contractor, Inc.
Design Firm Selected	In-House
Estimated Design Completion Date	June, 2017
Estimated Start Date For Project	November, 2017
Estimated Construction Completion Date	December, 2018
Estimated Substantial Completion Date	October, 2018
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,200,000
TSPLOST Dollars Spent (\$)	\$968,367
TSPLOST Dollars Committed (not spent) (\$)	\$231,633
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2017
Last Update	NULL
State	NULL
Address	NULL
Creation Date	NULL