

TSPLOSTProjects

Project ID	CSS- 16
Local ID	TS131
Project Name Title	Peachtree Dunwoody Multi-Use Path
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Land
Project Description	The project consists of a multi-use path from Hammond Drive to Abernathy Road in conjunction with PCID.
Construction Firm Selected	NULL
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	October, 2026
Estimated Start Date For Project	January, 2024
Estimated Construction Completion Date	April, 2028
Estimated Substantial Completion Date	April, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$3,050,000
TSPLOST Dollars Spent (\$)	\$465,721
TSPLOST Dollars Committed (not spent) (\$)	\$2,584,279
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2028
Last Update	2026-03-06 15:48:32
State	NULL
Address	NULL
Creation Date	NULL