

TSPLOSTProjects

Project ID	CSS- 29
Local ID	TS169
Project Name Title	Dunwoody Club Dr. - Spalding to existing walk at Fenimore Circle
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Connect the sidewalk system on east side of Dunwoody Club Drive from existing sidewalk to Spalding Dr
Construction Firm Selected	CMES
Design Firm Selected	Calyx
Estimated Design Completion Date	July, 2020
Estimated Start Date For Project	March, 2019
Estimated Construction Completion Date	May, 2022
Estimated Substantial Completion Date	May, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,165,000
TSPLOST Dollars Spent (\$)	\$1,036,283
TSPLOST Dollars Committed (not spent) (\$)	\$128,717
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2022
Last Update	2023-01-27 22:08:43
State	NULL
Address	NULL
Creation Date	NULL