

TSPLOSTProjects

Project ID	CSS- 30
Local ID	TS170
Project Name Title	Interstate North Pkwy - Chattahoochee River to Northside Drive
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Sidepath system on north side of Interstate Pkwy from the park to Northside Drive
Construction Firm Selected	CMES
Design Firm Selected	Atkins
Estimated Design Completion Date	October, 2020
Estimated Start Date For Project	March, 2019
Estimated Construction Completion Date	November, 2022
Estimated Substantial Completion Date	November, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,646,272
TSPLOST Dollars Spent (\$)	\$2,436,362
TSPLOST Dollars Committed (not spent) (\$)	\$209,910
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2022
Last Update	2023-01-27 22:10:38
State	NULL
Address	NULL
Creation Date	NULL