

TSPLOSTProjects

Project ID	EP- 15
Local ID	EP-183
Project Name Title	Operations and Safety
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	East Point
Current Stage	Completed
Project Description	Sidewalks
Construction Firm Selected	NULL
Design Firm Selected	NULL
Estimated Design Completion Date	August, 2021
Estimated Start Date For Project	October, 2021
Estimated Construction Completion Date	August, 2022
Estimated Substantial Completion Date	April, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$712,500
TSPLOST Dollars Spent (\$)	\$17,750
TSPLOST Dollars Committed (not spent) (\$)	\$694,750
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	chall@eastpointcity.org
Project Year	2020
Last Update	2024-11-07 14:49:00
State	NULL
Address	NULL
Creation Date	NULL