

TSPLOST Projects

Project ID	PA- 2
Local ID	PA-101
Project Name Title	Maintenance and Safety Enhancements
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Palmetto
Current Stage	Completed
Project Description	Maintenance and Safety Enhancements in City of Palmetto Resurfacing roads: Johnson Road, Hutcheson Ferry Road, Green Springs Terrace, Green Springs Court, Fair Street, Sable Drive, Laurel Drive, Tiffany Lane, Phipps Road, Waterworks Road
Construction Firm Selected	E R Snell
Design Firm Selected	NULL
Estimated Design Completion Date	NULL
Estimated Start Date For Project	December, 2018
Estimated Construction Completion Date	June, 2019
Estimated Substantial Completion Date	June, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,770,344
TSPLOST Dollars Spent (\$)	\$807,605
TSPLOST Dollars Committed (not spent) (\$)	\$1,962,739
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	hanson@citypalmetto.com
Project Year	2019
Last Update	2021-05-04 14:38:41
State	NULL
Address	NULL
Creation Date	NULL