

TSPLOSTProjects

Project ID	PA- 3
Local ID	PA-111
Project Name Title	Operations and Safety- Phipps Rd/Fayetteville Rd Intersection
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Palmetto
Current Stage	Planning
Project Description	Operations and Safety in City of Palmetto Round-about for the intersection of Phipps Road and Fayetteville Road
Construction Firm Selected	NULL
Design Firm Selected	Gresham Smith
Estimated Design Completion Date	December, 2020
Estimated Start Date For Project	December, 2021
Estimated Construction Completion Date	June, 2022
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$102,671
TSPLOST Dollars Spent (\$)	\$19,228
TSPLOST Dollars Committed (not spent) (\$)	\$83,443
Cost Status	Gray
Schedule Status	Gray
Status	Active
Editor	hanson@citypalmetto.com
Project Year	NULL
Last Update	2021-05-04 15:37:27
State	NULL
Address	NULL
Creation Date	NULL