

TSPLOSTProjects

Project ID	UC- 3
Local ID	UC-102
Project Name Title	Maintenance and Safety Enhancements
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Union City
Current Stage	Construction
Project Description	Maintenance and Safety Enhancements in Union City - Resurfacing at Various Locations
Construction Firm Selected	Stewart Brothers Inc.
Design Firm Selected	Atlas
Estimated Design Completion Date	April, 2022
Estimated Start Date For Project	May, 2020
Estimated Construction Completion Date	April, 2023
Estimated Substantial Completion Date	April, 2023
Link To External Website	https://www.unioncityga.org/departments/public-services/capital-projects
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$9,511,323
TSPLOST Dollars Spent (\$)	\$3,693,395
TSPLOST Dollars Committed (not spent) (\$)	\$5,817,928
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	Lonnie Ferguson
Project Year	2023
Last Update	2023-02-27 15:12:47
State	NULL
Address	NULL
Creation Date	NULL