

# TSPLOSTProjects

Project ID	UC- 6
Local ID	UC-105
Project Name Title	Operations and Safety
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Union City
Current Stage	Design
Project Description	Operations and Safety in Union City - Londonderry Way (SR 138 to Mall Blvd)
Construction Firm Selected	TBD
Design Firm Selected	Atlas
Estimated Design Completion Date	August, 2022
Estimated Start Date For Project	September, 2023
Estimated Construction Completion Date	July, 2024
Estimated Substantial Completion Date	August, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$566,210
TSPLOST Dollars Spent (\$)	\$104,761
TSPLOST Dollars Committed (not spent) (\$)	\$461,449
Cost Status	Yellow
Schedule Status	Red
Status	Active
Editor	Lonnie Ferguson
Project Year	2023
Last Update	2023-02-27 15:11:34
State	NULL
Address	NULL
Creation Date	NULL