

TSPLOSTProjects

Project ID	UC- 7
Local ID	UC-106
Project Name Title	Operations and Safety
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Union City
Current Stage	Design
Project Description	Operations and Safety in Union City - Goodson Rd from Union City Limits to Jonesboro Rd
Construction Firm Selected	Backbone Infrastructure
Design Firm Selected	Keck & Wood, Inc
Estimated Design Completion Date	January, 2022
Estimated Start Date For Project	July, 2022
Estimated Construction Completion Date	March, 2023
Estimated Substantial Completion Date	April, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$588,000
TSPLOST Dollars Spent (\$)	\$489,260
TSPLOST Dollars Committed (not spent) (\$)	\$98,740
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	lferguson@unioncityga.org
Project Year	2023
Last Update	2023-02-27 15:15:05
State	NULL
Address	NULL
Creation Date	NULL