

TSPLOST Projects

Project ID	UC- 9
Local ID	UC-108
Project Name Title	Pedestrian/Bike/Landscape/Streetscape
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Union City
Current Stage	Completed
Project Description	Pedestrian/Bike/Landscape/Streetscape in Union City - Lower Dixie Lake Rd Sidewalks
Construction Firm Selected	Magnum Paving
Design Firm Selected	Atlas
Estimated Design Completion Date	August, 2022
Estimated Start Date For Project	September, 2022
Estimated Construction Completion Date	November, 2022
Estimated Substantial Completion Date	December, 2022
Link To External Website	https://www.unioncityga.org/departments/public-services/capital-projects
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$203,500
TSPLOST Dollars Spent (\$)	\$904,300
TSPLOST Dollars Committed (not spent) (\$)	\$-700,800
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	Lonnie Ferguson
Project Year	2022
Last Update	2023-02-27 15:25:30
State	NULL
Address	NULL
Creation Date	NULL