

TSPLOSTProjects

Project ID	MIL- 11
Local ID	MIL-009
Project Name Title	SR 140 at Green Road Intersection Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Milton
Current Stage	Land
Project Description	Operation improvements at the intersection that may include a traffic signal and interconnection to other signals on the SR 140 corridor
Construction Firm Selected	<i>NULL</i>
Design Firm Selected	Practical Design Partners
Estimated Design Completion Date	January, 2027
Estimated Start Date For Project	April, 2021
Estimated Construction Completion Date	July, 2028
Estimated Substantial Completion Date	July, 2028
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1213/sr-140-(arnold-mill-road)-at-green-road-_tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,060,000
TSPLOST Dollars Spent (\$)	\$63,400
TSPLOST Dollars Committed (not spent) (\$)	\$996,600
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	<i>NULL</i>
Last Update	2026-02-27 09:03:47
State	<i>NULL</i>
Address	<i>NULL</i>
Creation Date	<i>NULL</i>