

TSPLOSTProjects

Project ID	MIL- 12
Local ID	MIL-012
Project Name Title	Birmingham Road Middle Bridge
Tier	Tier 1
Project Type	Bridges
Initiative Type	TSPLOST
City	Milton
Current Stage	Land
Project Description	Bridge replacement with future trail accommodations
Construction Firm Selected	<i>NULL</i>
Design Firm Selected	BM&K
Estimated Design Completion Date	August, 2026
Estimated Start Date For Project	May, 2021
Estimated Construction Completion Date	October, 2027
Estimated Substantial Completion Date	October, 2027
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1217/birmingham-road-middle-bridge-_tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,803,458
TSPLOST Dollars Spent (\$)	\$109,476
TSPLOST Dollars Committed (not spent) (\$)	\$2,693,982
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	<i>NULL</i>
Last Update	2026-02-27 09:03:33
State	<i>NULL</i>
Address	<i>NULL</i>
Creation Date	<i>NULL</i>