

# TSPLOST Projects

Project ID	FIB- 25
Local ID	OSI 612
Project Name Title	Fulton Industrial Boulevard @ Cascade Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Fulton Industrial Blvd.
Current Stage	Design
Project Description	Intersection will be analyzed for traffic improvements including a roundabout alternative. Curb & Gutter, drainage, sidewalks, and street lights will be part of the proposed improvements. The intersection improvements will provide geometric and congestion relief.
Construction Firm Selected	TBD
Design Firm Selected	Kimley-Horn
Estimated Design Completion Date	December, 2020
Estimated Start Date For Project	July, 2019
Estimated Construction Completion Date	December, 2023
Estimated Substantial Completion Date	October, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,000,000
TSPLOST Dollars Spent (\$)	\$100,000
TSPLOST Dollars Committed (not spent) (\$)	\$900,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cordell.rhymer@fultoncountyga.gov
Project Year	2019
Last Update	NULL
State	NULL
Address	NULL
Creation Date	NULL