

TSPLOSTProjects

Project ID	FIB- 26
Local ID	OSI 623
Project Name Title	Fulton Industrial Boulevard-Sidewalks corridor-wide
Tier	Tier 2
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Fulton Industrial Blvd.
Current Stage	Planning
Project Description	Design and construction of sidewalk improvements along Fulton Industrial Boulevard at the highest priority locations
Construction Firm Selected	TBD
Design Firm Selected	TBD
Estimated Design Completion Date	August, 2023
Estimated Start Date For Project	May, 2023
Estimated Construction Completion Date	December, 2023
Estimated Substantial Completion Date	November, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$500,000
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$500,000
Cost Status	Gray
Schedule Status	Gray
Status	Active
Editor	cordell.rhymer@fultoncountyga.gov
Project Year	2023
Last Update	NULL
State	NULL
Address	NULL
Creation Date	NULL