

# TSPLOSTProjects

Project ID	FA- 22
Local ID	21-004
Project Name Title	Roadway Improvements on Various City Roads Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	2021 City-Wide Resurfacing
Construction Firm Selected	Blount Construction Company, Inc.
Design Firm Selected	In-House
Estimated Design Completion Date	May, 2021
Estimated Start Date For Project	September, 2021
Estimated Construction Completion Date	March, 2022
Estimated Substantial Completion Date	December, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,649,113
TSPLOST Dollars Spent (\$)	\$1,061,356
TSPLOST Dollars Committed (not spent) (\$)	\$587,757
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2021
Last Update	2023-03-08 16:13:32
State	NULL
Address	NULL
Creation Date	NULL