

TSPLOSTProjects

Project ID	FA- 25
Local ID	20-003
Project Name Title	Dodd Street Pedestrian Improvements
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	Streetscape project on Dodd Street in the Lightning Neighborhood. The work includes the removal of existing header curb, installation of new header curb, installation of new sidewalk, replacement of existing sidewalk as required, installation of new ADA handicap ramps, the replacement of existing handicap ramps as required, and the installation of concrete sidewalk-header curb-retaining wall combination as required. The scope of the Add Alternate includes milling, asphalt paving, the installation of traffic-print textured paving crosswalks, manhole adjustments and associated tasks. *It is important to note that TSPLOST dollars were spent on the Add-Alternate only.
Construction Firm Selected	The Corbett Group
Design Firm Selected	In-House
Estimated Design Completion Date	April, 2020
Estimated Start Date For Project	June, 2020
Estimated Construction Completion Date	December, 2020
Estimated Substantial Completion Date	November, 2020
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$409,659
TSPLOST Dollars Spent (\$)	\$31,449
TSPLOST Dollars Committed (not spent) (\$)	\$378,210
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2020
Last Update	2021-09-09 11:53:10
State	NULL
Address	NULL
Creation Date	NULL