

# TSPLOSTProjects

Project ID	EP- 30
Local ID	EP-150
Project Name Title	Waleska Way
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	East Point
Current Stage	Completed
Project Description	Road resurfacing and safety
Construction Firm Selected	Mullins Brothers Paving
Design Firm Selected	NULL
Estimated Design Completion Date	April, 2018
Estimated Start Date For Project	August, 2018
Estimated Construction Completion Date	August, 2018
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$121,400
TSPLOST Dollars Spent (\$)	\$121,400
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	2018
Last Update	2021-05-05 00:51:17
State	NULL
Address	NULL
Creation Date	NULL