

# TSPLOSTProjects

Project ID	MTP- 2
Local ID	Mountain Park
Project Name Title	Pipe Lining Various Pipes under Public Roads
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Mountain Park
Current Stage	Design
Project Description	Mountain Park desires to use the remaining portion of the first wave of TSPLOST toward the relining of storm pipes that cross under several significant roads within the City Limits. The pipes have already been inspected and identified and should be out to bid by Jan. 2022
Construction Firm Selected	TBD
Design Firm Selected	Integrated Science and Engineering
Estimated Design Completion Date	December, 2021
Estimated Start Date For Project	January, 2022
Estimated Construction Completion Date	March, 2022
Estimated Substantial Completion Date	February, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$165,308
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$165,308
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	djohnson@intse.com
Project Year	2022
Last Update	2021-09-30 13:20:10
State	NULL
Address	NULL
Creation Date	NULL