

# TSPLOSTProjects

|  |   |
|--|---|
| Project ID                                 | CSF- 56   |
| Local ID                                   | OSI 602   |
| Project Name Title                         | Butner Road @ Union Road  |
| Tier                                       | Tier 1  |
| Project Type                               | Operation and Safety Improvements   |
| Initiative Type                            | TSPLOST   |
| City                                       | City of South Fulton  |
| Current Stage                              | Design  |
| Project Description                        | Intersection improvements will include the use of an oval roundabout or circular roundabout. A traffic report concluded that a roundabout is the best alternative to handle the traffic congestion at this intersection. Additional improvements include drainage, curb & gutter, street lights, and sidewalks. |
| Construction Firm Selected                 | NULL  |
| Design Firm Selected                       | American Engineers, Inc   |
| Estimated Design Completion Date           | December, 2022  |
| Estimated Start Date For Project           | December, 2019  |
| Estimated Construction Completion Date     | August, 2024  |
| Estimated Substantial Completion Date      | NULL  |
| Link To External Website                   | <a href="https://performance.fultoncountyga.gov/stories/s/v555-6sca">https://performance.fultoncountyga.gov/stories/s/v555-6sca</a>   |
| Primary Funding Source                     | Sales Tax   |
| TSPLOST Budget (\$)                        | \$1,986,000   |
| TSPLOST Dollars Spent (\$)                 | \$241,500   |
| TSPLOST Dollars Committed (not spent) (\$) | \$1,744,500   |
| Cost Status                                | Green   |
| Schedule Status                            | Green   |
| Status                                     | Active  |
| Editor                                     | roussan.francois@fultoncountyga.gov   |
| Project Year                               | 2017  |
| Last Update                                | 2023-03-05 00:28:01   |
| State                                      | NULL  |
| Address                                    | NULL  |
| Creation Date                              | NULL  |