

TSPLOST Projects

Project ID	CSF- 57
Local ID	OSI 603
Project Name Title	Butner Road @ Pittman Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	The proposed project will improve traffic safety by realigning the approach of Pittman Road to eliminate an extreme angle of incidence at the intersection. Additional improvements include curb & gutter, drainage, sidewalks, and streetlights
Construction Firm Selected	NULL
Design Firm Selected	AEI
Estimated Design Completion Date	May, 2023
Estimated Start Date For Project	December, 2020
Estimated Construction Completion Date	December, 2024
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,412,000
TSPLOST Dollars Spent (\$)	\$73,234
TSPLOST Dollars Committed (not spent) (\$)	\$1,338,766
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2020
Last Update	2023-03-05 00:30:11
State	NULL
Address	NULL
Creation Date	NULL