

# TSPLOST Projects

Project ID	CSF- 58
Local ID	OSI 604
Project Name Title	Campbellton Road @ Stonewall Tell Road (Project Design on Hold)
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Construction
Project Description	Intersection will be analyzed for traffic improvements including a roundabout alternative. Curb & Gutter, drainage, sidewalks, and street lights will be part of the proposed improvements. The intersection improvements will provide geometric and congestion relief.
Construction Firm Selected	CMC, INC
Design Firm Selected	American Engineers, Inc
Estimated Design Completion Date	December, 2022
Estimated Start Date For Project	April, 2020
Estimated Construction Completion Date	March, 2024
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,422,000
TSPLOST Dollars Spent (\$)	\$172,932
TSPLOST Dollars Committed (not spent) (\$)	\$1,249,068
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2023-03-05 00:40:45
State	NULL
Address	NULL
Creation Date	NULL