

# TSPLOSTProjects

Project ID	CSF- 60
Local ID	OSI 606
Project Name Title	Cascade-Palmetto Highway @ West Stubbs Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The project and plans reflect the installation of a new signal at the intersection of Cascade Palmetto Highway and West Stubbs Road. In addition, it includes the installation of curb & gutter, a solar powered advanced signal warning sign, ADA ramps, and signing & marking. The existing non-signalized intersection already includes the necessary turn lanes and right of way.
Construction Firm Selected	NULL
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	May, 2018
Estimated Construction Completion Date	November, 2018
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,554,000
TSPLOST Dollars Spent (\$)	\$272,757
TSPLOST Dollars Committed (not spent) (\$)	\$1,281,243
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2019
Last Update	2021-05-03 22:46:16
State	NULL
Address	NULL
Creation Date	NULL