

TSPLOST Projects

Project ID	CSF- 7
Local ID	RC 106
Project Name Title	New Hope Road (Boat Rock to Cascade Rd)
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The New Hope Road (Boat Rock to Cascade Rd) to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled.
Construction Firm Selected	E R Snell
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	March, 2018
Estimated Construction Completion Date	August, 2018
Estimated Substantial Completion Date	December, 2017
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$414,358
TSPLOST Dollars Spent (\$)	\$453,951
TSPLOST Dollars Committed (not spent) (\$)	\$-39,593
Cost Status	Yellow
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2021-05-03 16:14:02
State	NULL
Address	NULL
Creation Date	NULL