

# TSPLOSTProjects

|  |  |
|--|--|
| Project ID                                 | JCR- 34  |
| Local ID                                   | TS0241   |
| Project Name Title                         | Barnwell at Niblick Intersection Improvement                                   |
| Tier                                       | Tier 1   |
| Project Type                               | Operation and Safety Improvements  |
| Initiative Type                            | TSPLOST2   |
| City                                       | Johns Creek  |
| Current Stage                              | Design   |
| Project Description                        | Operational improvement at the intersection of Barnwell Road at Niblick Drive. |
| Construction Firm Selected                 | <i>NULL</i>  |
| Design Firm Selected                       | Thomas and Hutton  |
| Estimated Design Completion Date           | September, 2023  |
| Estimated Start Date For Project           | November, 2023   |
| Estimated Construction Completion Date     | <i>NULL</i>  |
| Estimated Substantial Completion Date      | <i>NULL</i>  |
| Link To External Website                   |  |
| Primary Funding Source                     | Sales Tax  |
| TSPLOST Budget (\$)                        | \$2,350,000  |
| TSPLOST Dollars Spent (\$)                 | \$11,500   |
| TSPLOST Dollars Committed (not spent) (\$) | \$2,338,500  |
| Cost Status                                | Green  |
| Schedule Status                            | Green  |
| Status                                     | Active   |
| Editor                                     | chris.haggard@johnscreekgva.gov  |
| Project Year                               | <i>NULL</i>  |
| Last Update                                | 2022-10-05 13:10:07  |
| State                                      | Georgia  |
| Address                                    | City of Johns Creek  |
| Creation Date                              | 2022-03-31   |